# Construction Schedule - Milestones

*Ashby Mill Lofts | Updated July 20, 2025*

| # | Milestone | Date |
|---|---|---|
| 1 | Part 2 approval received | 8/22/2023 |
| 2 | Construction loan closing | 9/15/2023 |
| 3 | Construction start | 10/2/2023 |
| 4 | Selective demolition complete | 1/19/2024 |
| 5 | Investor closing | 1/15/2024 |
| 6 | Structural repairs complete | 5/31/2024 |
| 7 | Roof complete | 7/12/2024 |
| 8 | Windows floors 1 to 3 | 9/20/2024 |
| 9 | Windows floors 4 and 5 | 12/13/2024 |
| 10 | Interior finishes floors 1 to 3 | 2/28/2025 |

| # | Milestone | Date |
|---|---|---|
| 11 | Phase 1 temporary certificate of occupancy (floors 1 to 3) | 3/28/2025 |
| 12 | Substantial completion | 6/13/2025 |
| 13 | Certificate of occupancy (whole building) | 6/30/2025 |
| 14 | Placed in service | 7/15/2025 |
| 15 | Cost certification | 9/15/2025 |
| 16 | Part 3 submitted | 9/30/2025 |
| 17 | Stabilization (93% occupancy) | 9/30/2026 |
| 18 | Construction loan conversion | 12/31/2026 |

## Notes

**1.** Dates through milestone 16 are actual. Later dates are forecasts.

**2.** The schedule is maintained by the developer and updated monthly.